FS

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

The owners of Jess Ranch (ranch), Joe and Connie Jess are the applicants for the Proposed Project located in eastern Alameda County, California. The Proposed Project would be located within the 160-acre Jess Ranch property located south of Interstate 580 (I-580) at 15850 Jess Ranch Road (APN 99B-7800-007-08).

The Proposed Project is located in the eastern portion of unincorporated Alameda County. San Joaquin County and the Central Valley is immediately to the east. As such, the Project site is conveniently located close to the organic waste generating communities of the Bay Area and the potential agricultural soils amendment markets of the Central Valley. The location and design of the Proposed Project have been chosen to serve the anticipated market areas—primarily agricultural uses in the Central Valley —while minimizing the potential for aesthetic concerns, odors and similar effects in residential areas.

The Proposed Project would receive and process organic materials, primarily greenwaste, food waste, and biosolids, but may also receive untreated scrap wood, natural fiber products, non-recyclable paper waste, and inert material, such as sediment, gypsum, wood ash, and clean construction debris. Non-hazardous liquid wastes may also be accepted for use in moisture conditioning of the compost piles. The Proposed Project would process organic material utilizing an aerated static pile (ASP) system with positive or negative aeration or a combination of both. The Proposed Project would be developed in two phases, with Phase 1 supporting a daily throughput of up to 500 tons per day (TPD) and Phase 2 developing the facility to full build out for a maximum of 1,000 TPD. The proposed Project will receive organic materials and produce compost-based soil amendments for agricultural, horticultural, erosion control and land reclamation uses.

In order to approve these activities for the construction and operation of the compost facility, the applicant has completed an Environmental Impact Report (EIR) in accordance with the California Environmental Quality Act (CEQA). This environmental review process focuses on the potential impacts caused by the proposed compost facility on local resources.

In accordance with Section 21083, Public Resources Code (CEQA Guidelines §15097), a public agency shall adopt a program for monitoring and reporting on the measures that is has imposed in an EIR or negative declaration to mitigate or avoid significant environmental effects. That public agency may delegate responsibilities to another public agency or private entity which accepts the delegation however the lead agency remains responsible for the enforcement of those mitigation measures in accordance with the program. This Mitigation Monitoring and Reporting Program (MMRP) addresses the requirement.

FC

Mitigation Monitoring and Reporting Program

CEQA Mitigation Designation	Mitigation and/or Monitoring Description	Impact Level Prior to Mitigation	Impact Level with Mitigation	Responsibilities/Enforcement	Timeframe
Aesthetics	1		U	1	1
vegetation. However,	intermittent glimpses of the site may	y be visible to m	otorists traveling	e obstructed by intervening topograp on the eastbound lanes of I-580 and l be reduced to a less than significar The contractor would be	from a few
Permanent Alteration of the Visual Character and Quality of the Proposed Project Area	Provide visual screening of Project facilities: In order to partially screen views of the Proposed Project where it will be visible from I 580, a berm, which will be at least 4 feet tall, will surround the facility and will appear against a hillside landscape backdrop. In order to minimize glare, non-reflective, non-glare finishes shall be used for all compost facility structures. The color of proposed building facades and roofs shall be designed to minimize the potential for visual contrast between the compost facility and its natural landscape surroundings. Bright or very light colors (including white) shall be avoided. Re-contouring and revegetation of temporarily disturbed, graded areas shall be completed to provide a natural appearing landform upon completion of construction.	Significant	Significant	responsible for installation of the berm and non-reflective non- glare finishes on the compost facility structures. The contractor would also contour and revegetate disturbed areas.	the berm and non-reflective, non-glare finishes would occur during construction. Contouring and revegetation of disturbed areas would occur after construction is complete.

FR

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Impact AES-2: Introduction of New Sources of Light and Glare at the SiteMitigation Measure AES-2: Reduce light and glare effects: In order to reduce the potential light and glare effects of the Proposed Project, the following measures shall be incorporated: 1. All lighting shall be focused towards the site and outdoor lighting shall be directed downward; 2. The design of exterior light fixtures shall incorporate shielding to prevent glare and offsite light spillage; 3. Outdoor Project lighting shall include non-glare fixtures; and 4. The Project lighting design, including the location and specific fixture types to be used, shall be subject to review by the County Planning Department.		Less than Significant	The applicant and contractor would implement light and glare reduction measures. The Project lighting design shall be subject to review by the County Planning Department.	Light and glare reduction measures would be implemented during both construction and operation of the Project. The Project lighting design shall be subject to review by the County Planning Department prior to construction.
---	--	--------------------------	---	--

Air Quality and Greenhouse Gases

Discussion:

Proposed Project would exceed the BAAQMD's significance criteria for criteria air pollutant emissions during operation. Therefore, the Proposed Project would conflict with or obstruct implementation of the applicable air quality plan, which would be significant and unavoidable. Combining project emissions with emissions from other projects would result in cumulatively significant air quality operational impacts, which would be significant and unavoidable. Peak day construction-related criteria pollutant emissions would exceed BAAQMD significance thresholds, resulting in a significant impact; however, with mitigation impacts would be reduced to a less than significant level.

Impact AQ-1:	None	Potentially	Significant	Not applicable.	Not applicable.
Conflict with or		Significant	and		
obstruct			Unavoidable		
implementation of					
the applicable air					
quality plan					

FC

Mitigation Monitoring and Reporting Program

Impact AQ-2: Violate any air quality standard or contribute significantly to an existing or projected air quality violation	Mitigation Measure AQ-1: Implement BAAQMD's Basic Construction Mitigation Measures: During construction, the construction contractor would be required to implement BAAQMD's recommended Basic Construction Mitigation Measures (listed in Table 8-2 of BAAQMD's current CEQA Air Quality Guidelines) to address construction-related PM10/PM2.5 (fugitive dust) emissions. The applicable measures are as follows: • All exposed surfaces (e.g., parking areas, staging areas, soil piles, graded areas, and unpaved access roads) shall be watered two times per day. • All haul trucks transporting soil, sand, or other loose material offsite shall be covered. • All visible mud or dirt track-out onto adjacent public roads shall be removed using wet power vacuum street sweepers at least once per day. The use of dry power sweeping is prohibited. • All vehicle speeds on unpaved roads shall be limited to 15 mph. • All roadways, driveways, and sidewalks to be paved shall be completed as soon as possible. Building pads shall be laid as soon as possible after grading unless seeding or soil binders are used.	Potentially Significant	Less than Significant	The construction contractor would be required to implement BAAQMD's recommended Basic Construction Mitigation Measures (listed in Table 8-2 of BAAQMD's current CEQA Air Quality Guidelines) to address construction-related PM10/PM2.5 (fugitive dust) emissions.	Measures would be implemented during construction of the Project.
---	--	----------------------------	--------------------------	---	---

FC

Mitigation Monitoring and Reporting Program

Idling times shall be minimized		
by either shutting equipment off		
when not in use or reducing the		
maximum idling time to 5		
minutes (as required by the		
California airborne toxics control		
measure 13 CCR 2485). Clear		
signage shall be provided for		
construction workers at all		
access points.		
All construction equipment		
shall be maintained and		
properly tuned in accordance		
with manufacturer's		
specifications. All equipment		
shall be checked by a certified		
visible emissions evaluator.		
 Post a publicly visible sign with 		
the telephone number and		
person to contact at the lead		
agency regarding dust		
complaints. This person shall		
respond and take corrective		
action within 48 hours. The Air		
District's phone number shall		
also be visible to ensure		
compliance with applicable		
regulations.		

FSS

Mitigation Monitoring and Reporting Program

Mitigation Measure AQ-2: Use of Tier 2 or Better Equipment: The construction contractor would be required to use Tier 2 or better engines in all off-road equipment.		The construction contractor would be required to use Tier 2 or better engines in all off-road equipment.	Measures would be implemented during construction of the Project.
---	--	---	---

Mitigation Monitoring and Reporting Program

Mitigation Measure AQ- Composting Control		The applicant would be responsible for implementing	Measures would be implemented
Measures: Composting of		composting control measures.	during operation
emissions were calculate	0		of the Project.
various sources of emissi			
factors and control efficie			
values for the control equ			
alternatives being conside			
for the Proposed Project.			
number of composting op			
are being considered for	use at		
the proposed facility:			
Windrow composting			
(represents the worst-cas	se,		
unmitigated emissions)			
Windrows with micro-pc fabric accurate (mitting to all)	orous		
fabric cover (mitigated)			
Positive ASP with micro	-		
porous cover (mitigated) Positive ASP with bioco 	Ver		
	ver		
(mitigated)			
Negative ASP vented to biofilter (mitigated)			
biofilter (mitigated) Rotating drum vented to 			
biofilter (mitigated)	,		
In each of the mitigated c	2000		
only the emissions from t			
active phase of composti			
controlled by the listed or	•		
controlled by the listed of	NION.		
To mitigate emissions fro	m the		
curing phase, the Project			
proponent would provide			
funding to implement carl	hon		
farming in Alameda Cour			
Carbon farming is the	ity.		
implementation of multipl	<u>م</u>		
practices, including comp	031		

FSS

Mitigation Monitoring and Reporting Program

	application on rangeland, to increase the ability of the soil to capture and sequester carbon from the atmosphere.				
Impact AQ-3: Result in a cumulative net increase of any nonattainment pollutant (including releasing emissions that exceed quantitative	None	Potentially Significant	Significant and Unavoidable	Not applicable.	Not applicable.

FR

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

thresholds for ozone precursors)			

Biological Resources

Discussion:

A number of species and species groups were determined to have the potential to be significantly impacted by Project-related activities, either directly or through habitat modification. These include San Joaquin kit fox and American badger, migratory birds and raptors, and special-status amphibians and reptiles. Implementation of Project activities would result in the loss of riparian vegetation, aquatic or wetland habitat, and/or sensitive natural communities, which would be considered a potentially significant impact. Implementation of Project-related activities would result in the permanent loss of state or federally protected wetlands, which would be considered a potentially significant impact. With implementation of mitigation measures, impacts would be less than significant.

Mitigation Monitoring and Reporting Program

Impact BIO-1:	Mitigation Measure BIO-1:	Potentially	Less than	The construction contractor	Measures would
Impacts on	Conduct pre-construction	Significant	Significant	would be responsible for	be implemented
Candidate,	surveys and implement			implementing measures and	prior to
Sensitive, or	avoidance and minimization			obtaining a person	construction.
Special-Status	measures for special-status			knowledgeable in endangered	
Species	plant species: Prior to			species biology and legislative	
	construction, a construction			protection for trainings.	
	employee education program				
	would be conducted in				
	reference to special-status				
	species onsite. At minimum, the				
	program would consist of a brief				
	presentation by persons				
	knowledgeable in endangered				
	species biology and legislative				
	protection to explain avoidance				
	and minimization Measures				
	(AMMs) that must be followed				
	by all personnel to reduce or				
	avoid effects on special-status				
	species during construction				
	activities. The program would				
	include: a description of the				
	species and their habitat needs;				
	any reports of occurrences in				
	the Project area; an explanation				
	of the status of each listed				
	species and their protection				
	under the Act; and a list of				
	measures being taken to reduce				
	effects to the species during				
	construction and				
	implementation. Fact sheets				
	conveying this information and				
	an educational brochure				
	containing color photographs of				
	all listed species in the work				
	area(s) would be prepared for				

FC

Mitigation Monitoring and Reporting Program

distribution to the above- mentioned people and anyone else who may enter the Project area. A list of employees who attend the training sessions would be maintained by the applicant to be made available for review by the Service upon request. Contractor training would be incorporated into construction contracts and would be a component of weekly Project meetings.			
---	--	--	--

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-2:	Directors, Managers,	Measures would
Conduct environmental	Superintendents, and the crew	be implemented
tailboard trainings:	foremen and forewomen would	during
Environmental tailboard	be responsible for ensuring that	construction of
trainings would take place on an	crewmembers comply with the	the Project.
as-needed basis in the field.	guidelines.	
The environmental tailboard		
trainings would include a brief		
review of the biology of the		
covered species and guidelines		
that must be followed by all		
personnel to reduce or avoid		
negative effects to these		
species during construction		
activities. Directors, Managers,		
Superintendents, and the crew		
foremen and forewomen would		
be responsible for ensuring that		
crewmembers comply with the		
guidelines.		
Mitigation Measure BIO-3:	Construction contractors.	Measures would
Obligate all contractors to		be implemented
comply with EACCS AMMs:		during
Contracts with contractors,		construction of
construction management firms,		the Project.
and subcontractors would		
obligate all contractors to		
comply with these requirements,		
AMMs.		

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-4: Hire a qualified biological monitor to remain onsite: A qualified biological monitor would remain onsite during all construction activities in or adjacent to habitat for special- status species. The biological monitor(s) would be given the authority to stop any work that may result in the take of listed species. If the biological monitor(s) exercises this authority, the appropriate resource agencies would be notified by telephone and electronic mail within one working day. The biological monitor would be the contact for any employee or contractor who might inadvertently kill or injure a listed species or anyone who finds a dead, injured, or entrapped individual.	The construction contractor would be responsible for obtaining a qualified biological monitor.	A qualified biological monitor would remain onsite during all construction activities in or adjacent to habitat for special-status species.
---	---	---

Mitigation Monitoring and Reporting Program

inches of the fence would be buried in the ground to prevent

Mitigation Monitoring and Reporting Program

The remaining 2.5 feet wouleft above ground to serve barrier for animals moving the ground surface. The fewould be pulled taut at each support to prevent folds or snags. Fencing would be installed and maintained in condition during all constructions. Such fencing would be inspected and maintained daily until completion of the construction for the Propos Project. The fencing would removed only when all construction equipment is removed from the site. Mitigation Measure BIO-6	as a on nce th good loction uld ed ed be	The construction contractor	Measures would
Prevent nighttime construction: All construct activities must cease one h hour before sunset and sho not begin prior to one half	tion nalf ould	would be responsible for implementing measures.	be implemented during construction of the Project.

Mitigation Monitoring and Reporting Program

after sunrise. There would be no nighttime construction.		
Mitigation Measure BIO-7: Restrict grading to the minimum area necessary and limit grading to the dry season: Grading would be restricted to the minimum area necessary and be limited to the dry season, typically April- October.	The construction contractor would be responsible for implementing measures.	Measures would be implemented during construction of the Project.
Mitigation Measure BIO-8: Prevent earth-moving- activities in riparian areas within 24 hours of predicted storms or after major storms: Significant earth moving- activities would not be conducted in riparian areas within 24 hours of predicted storms or after major storms (defined as 1-inch of rain or more).	The construction contractor would be responsible for implementing measures.	Measures would be implemented during construction of the Project.
Mitigation Measure BIO-9: Store and inspect pipes, culverts and similar materials greater than four inches in diameter to prevent covered wildlife species from using these as temporary refuges: Pipes, culverts and similar materials greater than four inches in diameter, would be stored so as to prevent covered wildlife species from using these	The construction contractor would be responsible for implementing measures.	Pipes, culverts and similar materials would be inspected each morning.

Mitigation Monitoring and Reporting Program

as temporary refuges, and these materials would be inspected each morning for the presence of animals prior to being moved.		
Mitigation Measure BIO-10: Erosion control measures: Erosion control measures would be implemented to reduce sedimentation in wetland habitat occupied by covered animal and plant species when activities are the source of potential erosion problems. Plastic mono-filament netting (erosion control matting) or similar material containing netting would not be used at the Proposed Project. Acceptable substitutes include coconut coir matting or tackified hydroseeding compounds.	The construction contractor would be responsible for implementation of measures.	Measures would be implemented prior to grading and during construction.

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Mitigation Measure BIO-11: Remove all vegetation which obscures the observation of wildlife movement prior to the initiation of grading: All vegetation which obscures the observation of wildlife movement within the affected areas containing or immediately adjacent aquatic habitats would be completely removed by hand just prior to the initiation of grading to remove cover that might be used by special-status species. The biological monitor(s) would survey these areas immediately prior to vegetation removal to find, capture and relocate any observed listed species, as approved by the appropriate resource agencies.	The construction contractor would be responsible for implementing measures and obtaining a biological monitor.	Measures wou be implemente prior to the initiation of grading.
Mitigation Measure BIO-12: Place all trash and debris from work area in containers with secure lids: All trash and debris within the work area would be placed in containers with secure lids before the end of each workday in order to reduce the likelihood of predators being attracted to the site by discarded food wrappers and other rubbish that may be left onsite. Containers would be emptied as necessary to prevent trash overflow onto the site and all rubbish would be	The construction contractor would be responsible for implementing measures.	Measures wou be implemente during construction or the Project.

FSS

Mitigation Monitoring and Reporting Program

disposed of at an appropriate off-site location.	
Mitigation Measure BIO-13: Stockpile material in order to avoid effects to covered species. Stockpiling of material would occur such that direct effects on covered species are avoided. Stockpiling of material in riparian areas would occur outside of the top of bank, and preferably outside of the outer riparian dripline and would not exceed 30 days.	The construction contractor would be responsible for implementing measures. Measures would be implemented during construction of the Project.
Mitigation Measure BIO-14: Cover excavated holes and trenches deeper than 6 inches at the end of each workday with plywood or similar materials. To prevent the accidental entrapment of listed species during construction, all excavated holes or trenches deeper than 6 inches would be covered at the end of each workday with plywood or similar materials. Foundation trenches or larger excavations that cannot easily be covered would be ramped at the end of the	The construction contractor would be responsible for implementing measures and obtaining Service approved biologists.

Mitigation Monitoring and Reporting Program

workday to allow trapped animals an escape method. Prior to the filling of such holes, these areas would be thoroughly inspected for listed species by Service-approved biologists. In the event of a trapped animal is observed, construction would cease until the individual has been relocated to an appropriate location.		
Mitigation Measure BIO-15: Prevent trash dumping, firearms, open fires, hunting and pets at or near work sites. The following would not be allowed at or near work sites for covered activities: trash dumping, firearms, open fires (such as barbecues) not required by the activity, hunting, and pets (except for safety in remote locations).	The construction cor would be responsible implementing measured	e for be implemented
Mitigation Measure BIO-16: Park vehicles on pavement, existing roads, and previously disturbed areas. Vehicles and equipment would be parked on pavement, existing roads, and previously disturbed areas to the extent practicable.	The construction con would be responsible implementing measures	e for be implemented

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-17: Minimize off-road vehicle travel. Off-road vehicle travel would be minimized.	The construction contractor would be responsible for implementing measures.	Measures would be implemented during construction of the Project.
Mitigation Measure BIO-18: Set speed limit on unpaved roads, within natural land- cover types, or during off- road travel. Vehicles would not exceed a speed limit of 15 mph on unpaved roads within natural land-cover types, or during off- road travel.	The construction contractor would be responsible for implementing measures.	Measures would be implemented during construction of the Project.
Mitigation Measure BIO-19: Prohibit refueling of vehicles within 100 feet of a wetland, stream, or other waterway. Vehicles or equipment would not be refueled within 100 feet of a wetland, stream, or other waterway unless a bermed and lined refueling area is constructed.	The construction contractor would be responsible for implementing measures.	Measures would be implemented during construction of the Project.

FS

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-20: Wash vehicles only at approved areas, outside of job sites. Prior to any vehicles and equipment entering a project site, a qualified biologist would perform an inspection for invasive plant species. All visible soil, plant materials, animal remnants, or any other signs of invasive species on vehicles and equipment shall be removed prior to entering the project site. Removal and decontamination requirements of vehicles and equipment shall be up to the discretion of the qualified biologist. Additionally, if a vehicle or piece of equipment must leave the project site for any length of time and has been exposed to a different project site or location, it will be required to be re-inspected prior to re-entering the project site. Vehicles would be washed only at approved areas. No washing of vehicles would occur at job sites.	Measures would be implemented by the construction contractor and a qualified biologist.	Measures would be implemented prior to vehicles and equipment entering the site during construction.
--	---	--

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-21: Discourage the introduction and establishment of invasive plant species. To discourage the introduction and establishment of invasive plant species, seed mixtures/straw used within natural vegetation would be either rice straw or weed-free straw and will occur as necessary throughout the life of the project. Any invasive mustard (family Brassicaceae) identified within the project area will be removed prior or during construction of the facility. Invasive plant material removed during work activities shall be bagged and appropriately incinerated or disposed of in a landfill or permitted composting facility.	Measures would be implemented by the construction contractor and a qualified biologist.	Measures would be implemented during construction of the Project.
---	---	---

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Mitigation Measure BIO-22:	Measures would be implemented	Measures would
Restore all exposed and/or	by the construction contractor. A	be implemented
disturbed areas resulting	species list and restoration and	during and after
from project-related activities	monitoring plan would be	construction of
to their original contour and	included with the Project	the Project.
grade using locally native	proposal for review and approval	
grass and forb seeds, plugs	by USACE, USFWS, and/or	
or a mix of the two. All	CDFW as appropriate.	
exposed and/or disturbed areas		
resulting from project-related		
activities shall be returned to		
their original contour and grade,		
and restored using locally native		
grass and forb seeds, plugs or a		
mix of the two. Areas shall be		
seeded with species appropriate		
to their topographical and		
hydrological character. For		
example, temporarily disturbed		
seasonal wetlands shall be		
seeded with native hydrophytic		
species typical to the region;		
whereas upland areas shall be		
seeded with an upland grass		
and forb mix. Seeded areas		
shall be covered with broadcast		
straw and/or jute netted, where		
appropriate. A species list and		
restoration and monitoring plan		
would be included with the		
Project proposal for review and		
approval by USACE, USFWS,		
and/or CDFW as appropriate.		
Such a plan must include, but		
not be limited to, location of the		
restoration, species to be used,		
restoration techniques, time of		
year the work would be done,		

FSS

FC

Mitigation Monitoring and Reporting Program

duration and frequency of work, identifiable success criteria for completion, monitoring protocols, and remedial actions if the success criteria are not achieved.		
Mitigation Measure BIO-23: Translocation of special-	The applicant would prepare a translocation plan for the Project	Measures would be implemented
status species. Special-status species translocation would be approved on a project specific basis. The applicant would prepare a translocation plan for the Project to be reviewed and approved by the appropriate resource agencies prior to Project implementation. The	to be reviewed and approved by the appropriate resource agencies prior to Project implementation.	prior to construction.

Mitigation Monitoring and Reporting Program

plan would include trapping and translocation methods, translocation site, and post translocation monitoring. Mitigation Measure BIO-24:	A qualified botanist would be	Field surveys
Hire a qualified botanist to	retained to perform focused	would be
perform focused surveys to		scheduled to
determine the presence/absence of special		coincide with known flowering
status plant species in the		periods, and/or
project area. A qualified		during
botanist would be retained to		appropriate
perform focused surveys to	Communities (2009).	developmental
determine the		periods that are
presence/absence of special-		necessary to
status plant species with		identify the plant
potential to occur in and		species of
adjacent to (within 100 feet, where appropriate) the		concern.
proposed impact area, including		
new construction access routes.		
These surveys would be		
conducted in accordance with		
CDFW Protocols for Surveying		
and Evaluating Impacts to		
Special Status Native Plant		
Populations and Natural		
Communities (2009). These		
guidelines require that rare plant		
surveys be conducted at the proper time of year when rare or		
endangered species are both		
evident and identifiable. Field		

FSS

Mitigation Monitoring and Reporting Program

surveys would be scheduled to coincide with known flowering periods, and/or during appropriate developmental periods that are necessary to identify the plant species of concern.		

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-25: Avoid state listed, federally listed, and/or CNPS List 1 or CNPS List 2 plant species found within 100 feet of the project area. If any state listed, federally listed, and/or CNPS List 1 or CNPS List 2 plant species are found within 100 feet of proposed impact areas during the surveys, these plant species would be avoided to the greatest extent possible and the following would be implemented: Before the approval of grading plans or any ground-breaking activity within Project work areas, a mitigation plan would be submitted concurrently to CDFW and USFWS (if appropriate) for review and comment. The plan would include mitigation measures for the population(s) directly or indirectly affected. Possible mitigation for impacts on special-status plant species can include implementation of a program to transplant, salvage, cultivate, or re-establish the species at suitable sites (if feasible), or through the purchase of credits from an approved mitigation bank, if available. The actual level of mitigation may vary depending on the sensitivity of the species,	responsible for reviewing a mitigation plan. The final mitigation strategy for directly impacted plant species would be determined by CDFW and USFWS (if appropriate) through the mitigation plan approval process.	Before the approval of grading plans or any ground- breaking activity within Project work areas, a mitigation plan would be submitted concurrently to CDFW and USFWS (if appropriate) for review and comment.
--	--	--

Mitigation Monitoring and Reporting Program

		1		
	lence in the area, and			
	ent state of knowledge			
	verall population trends			
	ats to its survival. The			
	gation strategy for			
	mpacted plant species			
	e determined by CDFW			
	WS (if appropriate)			
	the mitigation plan			
	l process.			
	cial-status plant species			
	identified adjacent to			
	work areas, but not			
	d to be disturbed by the			
	would be protected by			
	encing to ensure that			
	tion activities and			
	stockpiles do not			
	iny special-status plant			
	These avoidance areas			
	e identified on Project			
plans.				

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-26: Hire a qualified biologist to survey the work site immediately prior to construction activities. A qualified biologist would survey the work site immediately prior to construction activities. If any life stages of California red- legged frog, California tiger salamander, California glossy snake, and/or San Joaquin coachwhip are found, the biologist would contact the appropriate resource agencies to determine if moving any of the life-stages is appropriate. In making this determination the resource agencies would consider if an appropriate translocation site exists as provided in the translocation plan. If the resource agencies approve moving animals, a qualified biologist would be allowed sufficient time to move individuals from the work site before ground disturbing activities begin. Only resource agency-approved biologists would participate in activities associated with the capture, handling, and monitoring of California red-legged frogs and/or California tiger salamanders.	A qualified biologist would be hired to survey the work site. Only resource agency-approved biologists would participate in activities associated with the capture, handling, and monitoring of California red- legged frogs and/or California tiger salamanders.
--	---

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-27: Use bare hands to capture	Measures would be implemented by a qualified biologist.	Measures would be implemented
California red-legged frog,		prior to and
California tiger salamander,		during
California glossy snake,		construction of
and/or San Joaquin		the Project.
coachwhip. Bare hands would		•
be used to capture California		
red-legged frog, California tiger		
salamander, California glossy		
snake, and/or San Joaquin		
coachwhip. Biologists would not		
use soaps, oils, creams, lotions,		
repellents, or solvents of any		
sort on their hands within 2		
hours before and during periods		
when they are capturing and		
relocating individuals. To avoid		
transferring disease or		
pathogens of handling of the		
amphibians, biologists would		
follow the Declining Amphibian		
Populations Task Force's Code		
of Practice.		

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Mitigation Measure BIO-28:	A qualified biologist would be	Measures would
Hire a qualified biologist to	responsible for implementing	be implemented
stake and flag an exclusion	measures.	prior to ground
zone prior to ground		disturbing
disturbing activities if these		activities.
activities would occur within		
the typical dispersal distance		
and/or within 500 feet of		
suitable aquatic habitat for		
California red-legged frogs		
and California tiger		
salamanders. If ground		
disturbing activities would occur		
within the typical dispersal		
distance (contact		
USFWS/CDFW for latest		
research on this distance)		
and/or within 500 feet of suitable		
aquatic habitat for California		
red-legged frogs and California		
tiger salamanders, a qualified		
biologist would stake and flag		
an exclusion zone prior to		
initiation of ground disturbing		
activities. The exclusion zone		
would be fenced with orange		
construction zone and erosion		
control fencing (to be installed		
by construction crew), in		
accordance with MM BIO-5. The		
exclusion zone would		
encompass the maximum		
practicable distance from the		
work site and at least 500 feet		
from the aquatic feature wet or		
dry. Barrier fencing would be		
removed within 72 hours of		
completion of work.		

FSS

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-29: Provide mitigation for permanent impacts on California red-legged frog and California tiger salamander habitat at a minimum 3:1 ratio. Mitigation for permanent impacts on California red-legged frog and California tiger salamander habitat would be provided at a minimum 3:1 ratio. Mitigation can include onsite restoration, in-lieu fee payment, or purchase of mitigation credits at a USFWS approved mitigation bank. Mitigation as required in regulatory permits issued through the USFWS and/or USACE may be applied to satisfy this measure.	Mitigation as required in regulatory permits issued through the USFWS and/or USACE may be applied to satisfy this measure.	Measures would be implemented during and after construction of the Project.
---	--	---

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Mitigation Measure BIO-30: Hire a qualified biologist to conduct preconstruction surveys to identify active migratory bird and/or raptor nests if construction activities would occur during the migratory bird nesting season. If clearing and/or construction activities occur during the migratory bird nesting season (March 15 to September 1), then preconstruction surveys to identify active migratory bird and/or raptor nests, including burrowing owl burrows, would be conducted by a qualified biologist within 14 days of construction initiation. Focused surveys must be performed by a qualified biologist for the purposes of determining presence/absence of active nest sites or burrowing owl burrows within the proposed work area, including construction access routes and a 500-foot buffer, where feasible.	A qualified biologist would hired to conduct preconst surveys.	
--	--	--

FSS

FC

Mitigation Monitoring and Reporting Program

Mitigation Measure BIO-31:	A qualified biologist would be	Measures would
Conduct work outside of	responsible for implementing	be implemented
nesting season if an active	measures.	prior to and
nest is identified near a		during
proposed work area. If an		construction of
active nest is identified near a		the Project.
proposed work area, work would		
be conducted outside of the		
nesting season (March 15 to		
September 1), if feasible. If an		
active nest is identified near a		
proposed work area and work		
cannot be conducted outside of		
the nesting season, a no-activity		
zone would be established by a		
qualified biologist. The no-		
activity zone would be large		
enough to avoid nest		
abandonment and would at a		
minimum be 250-foot radius		
from the nest. If burrowing owls		
are present at the site during the		
non-breeding period, a qualified		
biologist would establish a no-		
activity zone of at least 150 feet.		
If an effective no-activity zone		
cannot be established in either		
case, a qualified biologist would		
develop a site-specific plan (i.e.,		
a plan that considers the type		
and extent of the proposed		
activity, the duration and timing		
of the activity, the sensitivity and		
habituation of the birds, and the		
dissimilarity of the proposed		
activity with background		
activities) to minimize the		

FSS

Mitigation Monitoring and Reporting Program

potential to affect the reproductive success of the nesting birds.		
Mitigation Measure BIO-32:	A qualified biologist would be	Measures would
Hire a qualified biologist to determine if active dens for San Joaquin kit fox and/or	responsible for implementing measures.	be implemented prior to implementation
American badger occur within 500 feet of the proposed work areas. Prior to implementation		of Project related activities.
of Project-related activities, a qualified biologist would be retained to determine if active		
dens for San Joaquin kit fox and/or American badger occur		
Mitigation Monitoring and Reporting Program

within 500 feet of the proposed work areas, including construction access routes. Surveys would be conducted in accordance with current resource agency protocols.		
Mitigation Measure BIO-33: Avoid disturbance and destruction to dens. If potential dens are present, their disturbance and destruction would be avoided. If potential dens are located within the proposed work area and cannot be avoided during construction, qualified biologist would determine if the dens are occupied or were recently occupied using methodology coordinated with USFWS and CDFW. If unoccupied, the qualified biologist would collapse these dens by hand in accordance with current USFWS procedures.	determine if occupied or occupied usi coordinated CDFW. If un qualified biol these dens b	iologist would the dens are were recently ing methodology with USFWS and occupied, the logist would collapse by hand in with current USFWS

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Mitigation Measure BIO-34: Implement exclusion zones following current USFWS procedures or the latest USFES procedures available at the time. Exclusion zones would be implemented following current USFWS procedures or the latest USFWS procedures available at the time. The radius of these zones would follow current standards or would be as follows: Potential Den – 50 feet; Known Den – 100 feet; Natal or Pupping Den – to be determined on a case by-case basis in coordination with USFWS and CDFW.	Exclusion zones would be implemented following current USFWS procedures or the latest USFWS procedures available at the time.	Measures would be implemented prior to implementation of Project related activities.
Mitigation Measure BIO-35: Provide mitigation for permanent impacts on San Joaquin kit fox habitat at a minimum 3:1 ratio. Mitigation for permanent impacts on San Joaquin kit fox habitat would be provided at a minimum 3:1 ratio. Mitigation can include onsite restoration, in-lieu fee payment, or purchase of mitigation credits at a USFWS approved mitigation bank. Mitigation as required in regulatory permits issued through the USFWS and/or USACE may be applied to satisfy this measure.	Mitigation as required in regulatory permits issued through the USFWS and/or USACE may be applied to satisfy this measure.	Measures would be implemented during and after construction of the Project.

FSS

Mitigation Monitoring and Reporting Program

Provide permane sensitive minimum for perma sensitive provided Mitigation restoratio or purcha at a USA bank. Mit	on Measure BIO-36: mitigation for ent impacts on e communities at a m 1:1 ratio. Mitigation anent impacts on e communities would be at a minimum 1:1 ratio. n can include onsite on, in-lieu fee payment,			Mitigation as required in regulatory permits issued through the USACE and/or CDFW may be applied to satisfy this measure.	above. Measures would be implemented during and after construction of the Project.
through t	ase of mitigation credits CE approved mitigation tigation as required in ry permits issued the USACE and/or hay be applied to satisfy				
Impacts on State through N	on Measure BIO-1 Mitigation Measure described above).	Potentially Significant	Less than Significant	Mitigation Measure BIO-1 through Mitigation Measure BIO- 36 are described above.	Mitigation Measure BIO-1 through Mitigation Measure BIO- 36 are described above.

Mitigation Monitoring and Reporting Program

Impact CR-1:	Mitigation Measure CR-1: Halt	Potentially	Less than	Construction personnel shall be	Measures would
Cause a Substantial	Construction Activities if Any	Significant	Significant	briefed regarding the proper	be implemented
Adverse Change in	Cultural Materials Are			procedure in the event buried	prior to
the Significance of a	Discovered: Prior to			cultural materials are	construction of
Historical or	construction, construction			encountered. If previously	the Project.
Archaeological	personnel shall be briefed			undocumented archaeological	
Resource	regarding the proper procedure			materials are encountered during	
	in the event buried cultural			Project construction, all ground-	
	materials are encountered. If			disturbing activity shall be	
	previously undocumented			suspended temporarily within an	
	archaeological materials are			appropriate distance determined	
	encountered during Project			by a qualified professional	
	construction, all ground-			archaeologist based on the	
	disturbing activity shall be			potential for disturbance of	
	suspended temporarily within an			additional resource-bearing soils.	
	appropriate distance determined			The qualified professional	
	by a qualified professional			archaeologist shall identify the	
	archaeologist based on the			materials, determine their	
	potential for disturbance of additional resource-bearing			possible significance, and	
				formulate appropriate mitigation	
	soils. The qualified professional archaeologist shall identify the			measures.	
	materials, determine their				
	possible significance, and				
	formulate appropriate mitigation				
	measures. Appropriate				
	mitigation may include no				
	action, avoidance of the				
	resource, and/or potential data				
	recovery. Ground disturbance in				
	the zone of suspended activity				
	shall not recommence without				
	authorization from the				
	archaeologist.				

Mitigation Monitoring and Reporting Program

Impact CR-2:	Mitigation Measure CR-2: Halt	Potentially	Less than	The Alameda County Coroner,	Measures would
Disturb Human	Construction Activities if Any	Significant	Significant	and a qualified professional	be implemented
Remains	Human Remains Are			archaeologist would be	prior to and
	Discovered: If human remains			responsible for implementation	during
	are uncovered during Project			of measures. NAHC would be	construction of
	construction, all ground-			contacted if remains of Native	the Project.
	disturbing activities shall			Americans are discovered.	
	immediately be suspended				
	within an appropriate distance				
	determined by a qualified				
	professional archaeologist				
	based on the potential for				
	disturbance of additional				
	remains. The Alameda County				
	Coroner, and a qualified				
	professional archaeologist, if				
be n	one is not already onsite, shall				
	be notified. The coroner shall				
	examine the discovery within 48				
	hours. If the Coroner determines				
	that the remains are those of a				
	Native American, he or she shall				
	contact the NAHC by phone				
	within 24 hours. The NAHC				
	shall contact the most likely				
	descendant of the remains. The				
	most likely descendant shall be				
	consulted regarding the removal				
	or preservation and avoidance				
	of the remains, and the parties				
	shall rebury or preserve the				
	remains as appropriate. Ground				
	disturbance in the zone of				
	suspended activity shall not				
	recommence without				
	authorization from the				
	archaeologist.				
Geology and Seis	micity				

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Discussion:

The potential for adverse impacts related to shrink-swell potential and/or settlements of soil associated with expansive soils and liquefaction potential would be considered potentially significant. According to the University of California Museum of Paleontology database, paleontological resources are known to exist in Alameda County near the Project area in Livermore, California. Construction activities requiring ground disturbance such as, clearing, grubbing, and grading activities would remove ground cover, and have the potential to impact undiscovered paleontological resources, if present. With implementation of mitigation measures, impacts would be less than significant.

Mitigation Monitoring and Reporting Program

Impact GEO-3: Structures and facilities could be subject to damage related to shrink- swell potential and/or settlements of site soils	Mitigation Measure GEO-1: Perform geotechnical investigation and reporting: Prior to initiation of grading, a design-level geotechnical investigation and report shall be prepared that includes measures to ensure potential damages related to expansive soils, non-uniformly compacted fill, and liquefiable sediments are minimized. Measures may range from complete removal of the problematic soils during grading operations, to conditioning the soils, or designing and constructing improvements to withstand the forces exerted during the expected shrink-swell cycles and settlements. In addition, the following measures shall be incorporated into the Project: 1) all soil handling and conditioning measures, and structural foundations shall be designed by a licensed professional engineer; 2) all designs shall be submitted to, and approved by, the Alameda County Public Works Department prior to implementation; and 3) onsite soil management and/or conditioning activities shall be conducted under the supervision of a licensed	Potentially Significant	Less than Significant	All soil handling and conditioning measures, and structural foundations shall be designed by a licensed professional engineer; all designs shall be submitted to, and approved by, the Alameda County Public Works Department prior to implementation; and onsite soil management and/or conditioning activities shall be conducted under the supervision of a licensed Geotechnical Engineer or Certified Engineering Geologist.	Measures would be implemented prior to initiation of grading.
	conducted under the supervision of a licensed Geotechnical Engineer or Certified Engineering Geologist.				

Mitigation Monitoring and Reporting Program

		1	
In addition, the co			
surfaces related t			
on the site, includ			
active composting			
area and storage			
inspected on a m	onthly basis		
(the condition of t			
basin liner shall b	e inspected on		
an annual basis).	The results of		
the inspections s	hall be		
recorded on an a	ppropriate data		
form. Any crackir			
pavements or line			
wheel ruts, or oth			
that could cause	ponding on the		
active surfaces, l	ead to damage		
to facilities or stru	ictures, or		
allow infiltration of			
subsurface shall	be noted and		
corrective action	initiated within		
seven days.			

Mitigation Monitoring and Reporting Program

Impact GEO-4: Directly or indirectly destroy a unique paleontological resource or site or unique geologic feature	Mitigation Measure GEO-2: Follow the Society of Vertebrate Paleontology Standard Procedures for the Assessment and Mitigation of Adverse Impacts on Paleontological Resources: Temporary and permanent impacts on a unique paleontological resource or site during construction and ground disturbance would be mitigated by implementing the following measures: 1. Conduct an intensive field survey and surface salvage prior to earth moving, if	Potentially Significant	Less than Significant	A qualified paleontological resource monitor would be hired for implementation of measures.	Measures would be implemented prior to earth moving.
	 applicable; 2. Hire a qualified paleontological resource monitor to monitor excavations in previously disturbed rock units; 3. Salvage unearthed fossil remains and/or traces (for example, tracks, trails, burrows, etc.; 				
	 4. Wash screens to recover small specimens, if applicable; 5. Prepare salvaged fossils to a point of being ready for curation (that is, removal of the enclosing matrix, stabilization and repair of specimens, and construction of reinforced support cradles where appropriate); 6. Identify, catalog, curate, and provide for repository storage of 				

Mitigation Monitoring and Reporting Program

prep 7. P finds	pared fossil specimens; and Prepare a final report of the s and their significance.		

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

Impact GEO-5:	Mitigation Measure GEO-3:	Potentially	Less than	All grading plans, cut and fill	Measures would
Damage to	Perform geotechnical	Significant	Significant	slopes, compaction procedures,	be implemented
structures,	investigation for slope			and retaining structures shall be	prior to initiation
pavements, and/or	stability: As part of the design			designed by a licensed	of grading.
utilities could occur	level geotechnical investigation			professional engineer. All	
at the compost	discussed in Mitigation Measure			designs shall be submitted to,	
facility site if cut and	GEO-1, an analysis of the			and approved by, the Alameda	
fill slopes failed,	stability of all slopes that would			County Public Works	
resulting in	be created under the selected			Department prior to	
landsliding.	grading plan shall also be			implementation. Grading and	
	prepared. Proposed cut and fill			slope preparation activities shall	
	slope designs shall have factors			be conducted under the	
	of safety not lower than 1.5			supervision of a licensed	
	under static conditions and 1.0			Geotechnical Engineer or	
	under seismic shaking			Certified Engineering Geologist.	
	conditions. All grading plans, cut				
	and fill slopes, compaction				
	procedures, and retaining				
	structures shall be designed by				
	a licensed professional				
	engineer. All designs shall be				
	submitted to, and approved by,				
	the Alameda County Public				
	Works Department prior to				
	implementation. Grading and				
	slope preparation activities shall				
	be conducted under the				
	supervision of a licensed				
	Geotechnical Engineer or				
	Certified Engineering Geologist.				

Hazards and Human Health

Discussion:

The potential for exposure of composting facility workers and end users of compost to chemical contaminants and/or pathogens that may be present in compost feedstocks is considered a significant impact. Operation of the proposed compost facility does have the potential to generate both *A. fumigatus* and endotoxins. Bioaerosols generated by the facility would primarily result from grinding and screening materials and from turning windrows. Given their proximity to composting operations, onsite workers have the greatest potential for exposure to

Mitigation Monitoring and Reporting Program

				rs, which may pose a health risk to s than significant.	facility workers
and the general public Impact HAZ-3: Composting facility workers and end users of compost could be exposed to chemical contaminants and/or pathogens potentially present in compost feedstocks	 With implementation of mitigation Mitigation Measure HAZ-1: Prepare and implement screening, monitoring, testing, and training procedures: Prior to operation of the facility, procedures for complying with CCR Title 14, Chapter 3.1 Composting Operations Regulatory Requirements shall be prepared by the facility operator and submitted to the Alameda County Department of Environmental Health for approval as part of the facility's Report of Composting Site Information (RCSI). At a minimum, these procedures shall include: procedures for screening feedstocks for contaminants; monitoring temperature and moisture content during the composting process; sampling composts for pathogens and heavy metals; and a training program to train workers to identify contaminants in feedstocks and implement and document screening, monitoring, and sampling procedures. Employee training shall include proper handling of potentially contaminated compost feedstocks and 	measures, impa Potentially Significant	acts would be less Less than Significant	s than significant. Procedures for complying with CCR Title 14, Chapter 3.1 Composting Operations Regulatory Requirements shall be prepared by the facility operator and submitted to the Alameda County Department of Environmental Health for approval as part of the facility's Report of Composting Site Information (RCSI).	Measures would be implemented prior to operation of the Project.

Mitigation Monitoring and Reporting Program

chemical agents used in the		
composting process (e.g., lime),		
including safe work practices		
and use of personal protective		
equipment, if warranted.		
Work practices shall be		
designed to prevent exposure to		
employees in excess of		
Permissible Exposure Limits,		
which are the legal exposure		
limits for airborne contaminants		
set forth in Cal/OSHA		
regulations. Sampling		
requirements shall meet or		
exceed requirements in the		
ACWMA's Draft Compost		
Quality Standards and Testing		
Protocol, which include		
screening for chemical		
contaminants and pathogens.		

Mitigation Monitoring and Reporting Program

Impact HAZ-4: Composting facility workers could suffer health effects as a result of exposure to bioaerosols	Mitigation Measure HAZ-2: Provide worker training and protective equipment: In accordance with recommendations by the California Department of Health Services, all applicants for employment at the compost facility shall be trained and educated on hazards associated with the job. Training shall include information on the nature of the organic decay process and the increased potential for exposure to bioaerosols in some job	Potentially Significant	Less than Significant	In accordance with recommendations by the California Department of Health Services, all applicants for employment at the compost facility shall be trained and educated on hazards associated with the job. The facility operator shall install protective equipment in accordance with OSHA requirements to minimize risks to onsite workers.	Potential employees would be trained prior to employment. Installation of protective equipment would also be installed prior to employment of potential employees.
	with the job. Training shall include information on the nature of the organic decay process and the increased potential for exposure to			protective equipment in accordance with OSHA requirements to minimize risks to	employment of potential
	categories. New employees with debilitating conditions, especially those on immunosuppressant medication, shall be cautioned and restricted from certain activities, such as				
	screening or in locations where considerable dust emissions occur. The facility operator shall install protective equipment in accordance with OSHA				
	requirements to minimize risks to onsite workers. Examples of this equipment include dust- collecting equipment, such as bag houses, in vicinity of screens and other major dust-				
	producing equipment; dust filters in cabs of front-end loaders and other vehicles; and				

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

masks, respirators, and other personal protective equipment.		

FSS

Mitigation Monitoring and Reporting Program

Impact HAZ-5:	Mitigation Measure HAZ-3:	Potentially	Less than	Vector Control Plan for the	Measures would
Composting	Prepare a Vector Control	Significant	Significant	facility shall be prepared by the	be implemented
operations may	Plan: Prior to operation of the			facility operator and approved by	prior to
attract vectors,	facility, a Vector Control Plan for			the Alameda County Department	operation of the
which may pose a	the facility shall be prepared by			of Environmental Health.	Project.
health risk to facility	the facility operator and				
workers and the	approved by the Alameda				
general public	County Department of				
	Environmental Health. The				
	Vector Control Plan shall				
	include:				
	 housekeeping procedures to 				
	prevent processing areas and				
	recycled water basins from				
	attracting potential vectors;				
	measures to minimize				
	standing water and prevent				
	mosquito breeding at the site,				
	including frequent drawdown of				
	the recycled water basins;				
	• operating procedures				
	designed to destroy fly eggs and larvae before they can become				
	adult flies, such as the prompt				
	processing and mixing of the				
	feedstock so that the compost				
	pile temperature is raised				
	quickly;				
	• the use of fly traps to attract				
	and capture adult flies;				
	• a monitoring program to				
	measure vectors near the site				
	perimeter, including action				
	levels (such as number of flies				
	collected in off-site traps) for				
	determining whether significant				
	off-site vector migration is				
	occurring;				

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

 a contingency program for mitigating off-site vector migration when action levels are exceeded, including use of insecticides and rodent traps, if warranted; and a program to train workers to properly implement and document the procedures of the Vector Control Plan. 			

Hydrology and Water Quality

Discussion:

FJ

Grading, earthmoving, roadway excavation, and facility construction would disturb the existing vegetative cover, soil, and drainage characteristics of the Project site. By removing the existing vegetative cover, the proposed construction activities would expose the site's soils to wind and storm water erosion. Construction activities could result in substantial storm water discharges of suspended solids and other pollutants into local drainage channels from the Project construction site. In addition, intense rainfall and associated storm water runoff could result in

Mitigation Monitoring and Reporting Program

JESS RANCH COMPOST FACILITY, CONDITIONAL USE PERMIT, PLN2015-00087

short periods of sheet erosion within areas of exposed or stockpiled soils. The potential for chemical releases from construction equipment and materials is also a concern at construction sites. Once released, substances such as fuels, oils, paints, and solvents could be transported to surface waters and/or groundwater in storm water runoff, wash water, and dust control water, potentially reducing the quality of the receiving waters. Therefore, construction impacts on water quality would be potentially significant. Although the Proposed Project would generate a new source of storm water requiring drainage, storm water runoff would be managed through careful facility design and operation. Therefore, the Proposed Project's impact related to operational impacts on water quality would be less than significant and mitigation would further reduce impacts.

Mitigation Monitoring and Reporting Program

Impact HWQ-1: Degradation of water quality during Construction and Operation	Mitigation Measure HWQ-1: Prepare and implement a SWPPP: As required by the County, a grading permit application shall be prepared and submitted to the County for review and approval prior to initiation of any earthwork at the site. The grading permit application shall include measures to control storm water drainage from the site and to minimize the potential for sediment discharges from the site. In addition, the applicant shall prepare a SWPPP designed to reduce potential impacts on surface water quality during construction. The SWPPP would act as the overall program document designed to provide measures to mitigate potential water quality impacts associated with implementation of the prepared as measures	Potentially Significant	Less than Significant	As required by the County, a grading permit application shall be prepared and submitted to the County for review and approval.	
	sediment discharges from the				
	of the proposed composting				
	facility.				
	The SWPPP shall include				
	specific and detailed BMPs				
	designed to mitigate				
	construction-related pollutants. At a minimum, BMPs shall				
	include practices to minimize				
	the contact of construction and				
	operation materials, equipment,				
	and maintenance supplies (e.g.,				
	fuels, lubricants, paints,				
	solvents, adhesives) with				
	receiving waters.				

Mitigation Monitoring and Reporting Program

An important component of the storm water quality protection effort is construction workers' knowledge of the site. To educate onsite personnel and maintain awareness of the importance of storm water quality protection, site supervisors shall conduct regular meetings to discuss pollution prevention. The frequency of the meetings and required personnel attendance list shall be specified in the SWPPP. The SWPPP shall als specify a routine monitoring program to be implemented by the construction contractor.	0				
Tribal Cultural Resources					
<u>Discussion:</u>					

Mitigation Monitoring and Reporting Program

No tribal cultural resources were identified in the proposed project area. However, in the event that buried tribal cultural or historical resources are inadvertently discovered during construction, mitigation measures would be implemented to reduce impacts to a less than significant level.								
Impact TCR-1: Cause a substantial adverse change in the significance of a tribal cultural resource	Impact TCR-1: Cause a substantial adverse change in the significance of a tribal culturalMitigation Measure TCR-1: Implement Mitigation CR-1 and CR-2. MM described above.Potentially SignificantLess than SignificantMM CR-1 and MM-CR-2 are described above.MM CR-1 and MM-CR-2 are described above.							